



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: March 23, 2015 to April 3, 2015**

**Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Day Work:**

- **Eastbound:**

- Contractor will continue construction on Retaining Wall #8 adjacent to "The Commons" driveway. This wall will support Service Road 4 which will provide access to "The Commons".
    - Contractor is tentatively scheduled to restart construction on Retaining Wall #4 located between Old Cambridge Turnpike and Orchard Lane.
    - Stone Veneer installation will restart on at face of Wall #16 located at the SouthWest corner of the proposed Bridge Abutment.
    - Contractor will restart forming and pouring concrete barrier on top of Wall #11 located at off ramp between Sandy Pond Road and the proposed Bridge.
    - Six Inch Temporary water main will be installed between "The Commons" and Old Cambridge Turnpike to supply temporary water service to "The Commons" and the houses between "The Commons" and Old Cambridge Turnpike while installing new permanent water main.

- **Westbound:**

- No work scheduled for the Westbound direction.