



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: May 4, 2015 to May 15, 2015

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Day Work:**

- **Eastbound:**

- Contractor will continue construction on Retaining Wall #8 adjacent to "The Commons" driveway. This wall will support Service Road 4 which will provide access to "The Commons".
 - Contractor will continue construction on Retaining Wall #4 located between Old Cambridge Turnpike and Orchard Lane.
 - Stone Veneer installation will continue on face of Wall #13 located at the SouthEast corner of the proposed Bridge Abutment.
 - Contractor will continue forming and pouring concrete barrier on top of Wall #11 located at off ramp between Sandy Pond Road and the proposed Bridge. Concrete Barrier also scheduled to be poured on top of Walls 13 and 16 located at the SouthWest and SouthEast corners of the new bridge.
 - Drainage and Water Main installation is tentatively scheduled to be installed at proposed Service Road 5 location between Orchard Lane and Oak Knoll Road
 - Drainage scheduled to be installed at Ramp B located between "The Commons" and the new bridge.
 - Paving scheduled at Ramp B and Route 2 Eastbound from Bridge to existing Route 2 Eastbound Lanes in front of "The Commons" driveway

- **Westbound:**

- No work scheduled for the Westbound direction.