



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: June 1, 2015 to June 12, 2015

Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Day Work:**

- **Bridge Approach between Sandy Pond Road and Crosby's Corner:**

- Contractor will continue construction on Retaining Wall #15 located at the Northwest Corner of the new bridge.
 - Middle portion of wildlife crossing culvert located adjacent to Sandy Pond Road will be installed.
 - Existing roadway pavement and concrete slab will be excavated
 - Stone Veneer installation will continue on face of Wall #16 located at the SouthWest corner of the proposed Bridge Abutment.
 - Contractor will install roadway gravel and pave proposed Eastbound lanes from Sandy Pond Road to Bridge
 - Contractor will continue forming and pouring concrete barrier on top of Walls #14,15 & 16 located at the NorthEast , NorthWest and Southwest corners of the new bridge.

- **Eastbound:**

- Contractor will backfill gravel behind newly constructed Retaining Wall #8 adjacent to "The Commons" driveway. This wall will support Service Road 4 which will provide access to "The Commons".
 - Roadway Gravel will be placed to construct the new Service Road Four from the new bridge location to Old Cambridge Turnpike
 - Continuation of gravel backfill behind Retaining Wall #4 located between Old Cambridge Turnpike and Orchard Lane.
 - Traffic lights will be installed at Ramp A, Ramp B & Service Road 4 intersection adjacent to new bridge



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

- Roadway Gravel will begin to be placed to construct Service Road 5 located between Oak Knoll Road and #73 Cambridge Tpke

Westbound:

- No work scheduled for the Westbound direction.