



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

**Construction Period: September 8, 2015 to September 18, 2015**

**Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.**

**Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.**

**All scheduled work could be extended or delayed due to inclement weather.**

**NOTE – There will be no work on the project on Monday September 7th in observation of the Labor Day Holiday.**

**NOTE- Route 2 Eastbound Traffic shift from off-ramp to on top of bridge is tentatively scheduled for the end of this two week period. At that point, both Eastbound and Westbound traffic will be utilizing the bridge without being impeded by traffic signals.**

- **Day Work:**

- **Eastbound:**

- Continue installation of permanent median concrete barrier along median of Route 2 from Sandy Pond Road to Old Cambridge Turnpike.
    - Continue wood guard rail installation along Service Roads 4 and 5 between "The Commons" driveway and Bedford Road.
    - Continue construction of Stormwater Wetlands 1 located adjacent to Sandy Pond Road
    - Continue Construction of Stormwater Wetlands 3 located between Sandy Pond Road and the new bridge
    - Continue construction of Stormwater Wetlands 7 located between Orchard Lane and Oak Knoll Road. Construction of Gabion Wall will also begin in this location
    - Install overhead traffic sign approximately ½ mile west of Sandy Pond Road. This sign will read: "Exit 50 2A East Concord Lincoln ½ mile"

- **Westbound :**

- Install sub-drain along median of Route 2 from "The Commons" driveway to east of the new bridge
    - Finish construction of Infiltration basin located between Crosby Corner and the new bridge
    - Hydroseed newly loamed area along new Route 2 Westbound on-ramp from Crosby's Corner



Concord/Lincoln  
Route 2/Crosby's Corner Reconstruction  
Two Week Look Ahead Schedule

- Begin construction of stone walls along Service Road 2 near Brooks Road
- Continue installation of Stone Veneer at Retaining Wall #15. This wall is located at the Northwest corner of the new Bridge.
- Grind existing pavement and pave binder course on Route 2 at western end of project near Sandy Pond Road

**Crosby's Corner Intersection:**

- Continue construction of new islands and edge of road at Crosby's Corner intersection
- Install new traffic signal mast arms at Crosby's Corner intersection