



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: September 21, 2015 to October 2, 2015

Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

NOTE- Route 2 Eastbound Traffic shift from off-ramp to over bridge is tentatively scheduled for the end of this two week period. At that point, both Eastbound and Westbound traffic will be utilizing the bridge without being impeded by traffic signals.

- **Day Work:**

- **Eastbound:**

- Scheduled to complete installation of permanent median concrete barrier along median of Route 2 from Sandy Pond Road to Bridge.
 - Continue construction of Stormwater Wetlands 7 located between Orchard Lane and Oak Knoll Road. Construction of Gabion Wall will also begin in this location

- **Westbound :**

- Remove temporary pavement at shoulder of Route 2 from Horses Crossing to 34 Cambridge Tpke. This area will then be loamed and seeded.
 - Permanent Concrete Barrier to be installed along edge of pavement of Route 2 from Horses Crossing to beginning of Retaining wall #6 at Emerson Road after temp. pavement is removed.
 - Continue installation of Stone Veneer at Bride abutments and Retaining Wall #15. This wall is located at the Northwest corner of the new Bridge.
 - Pave binder course at west end of project on Route 2 Westbound and Eastbound in the Sandy Pond Road vicinity

- **Crosby's Corner Intersection:**

- Pave binder course at intersection
 - Install new traffic signal mast arms and traffic signals.



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Service Roads:

- Begin construction of Stone wall at Brooks Road and Horses Crossing
- Begin planting landscape trees and shrubs at Oak Knoll Road and Tracey's Crossing.