



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: October 5, 2015 to October 16, 2015

Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM. There will be no lane closures from 12:00 noon on Friday October 9th thru 6:30 AM on Tuesday October 13th due to the Columbus Day Holiday.

All scheduled work could be extended or delayed due to inclement weather.

Note: There will be no work on the project on Monday October 12th in observance of the Columbus Day Holiday

- **Day Work:**

- **Eastbound:**

- Scheduled to complete installation of permanent median concrete barrier along median of Route 2 from Sandy Pond Road to Bridge.
 - Continue installation of Permanent Concrete Barrier that separates Route 2 and Exit 50 towards Route 2A.
 - Continue construction of Stormwater Wetlands 7 located between Orchard Lane and Oak Knoll Road. Construction of Gabion Wall will also continue at this location.
 - Continue Landscape plantings at Bridge location
 - Install guide signs
 - Continue grading shoulders and placing loam and seed along Sandy Pond Road/Route 2 intersection

- **Westbound :**

- Permanent Concrete Barrier to be installed along right edge of pavement of Route 2 from Horses Crossing to beginning of Retaining wall #6 at Emerson Road.
 - Continue installation of Stone Veneer at Bridge abutments and Retaining Walls #13 and #15.
 - Pave binder course at west end of project on Route 2 Westbound and Eastbound in the Sandy Pond Road vicinity
 - Install Guide signs



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Crosby's Corner Intersection:

- Pave binder course at intersection
- Activate new traffic signal system.
- Install curbing at Crosby's Corner intersection
- Continue construction of stone wall along base of infiltration basin at Crosby's Corner

Service Roads:

- Begin construction of Stone wall at Brooks Road and Horses Crossing
- Continue Roadway reconstruction at Horses Crossing and Emerson Road
- Install chain link fence on top of concrete barrier along Red Maple Lane
- Continue planting landscape trees and shrubs at Oak Knoll Road and Service Road 4.