



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: October 19, 2015 to October 30, 2015

Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Day Work:**

- **Eastbound:**

- Finish construction of Stormwater Wetlands 7 located between Orchard Lane and Oak Knoll Road. Construction of Gabion Wall will also be completed at this location.
 - Continue Landscape plantings throughout length of project
 - Install guide signs
 - Construct curtain wall beneath bridge
 - Pour slope paving beneath bridge

- **Westbound :**

- Loam and Seed shoulder of Route 2 along Horses Crossing and Emerson Road
 - Continue installation of Stone Veneer at Bridge abutments and Retaining Walls #13 and #15.
 - Install Guide signs
 - Continue Landscape plantings throughout length of project

- **Crosby's Corner Intersection:**

- Install curbing at Crosby's Corner intersection
 - Pour concrete sidewalk in front of Alltown Gas Station
 - Continue construction of stone wall along base of infiltration basin at Crosby's Corner



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Service Roads:

- Begin construction of Stone wall at Brooks Road and Horses Crossing
- Loam and seed shoulders of Horses Crossing and Emerson Road
- Install chain link fence on top of concrete barrier along Red Maple Lane
- Continue planting landscape trees and shrubs at Oak Knoll Road and Service Road 4.
- Begin re-construction of section of Service Road 4 near "The Commons" driveway