



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: November 16th, 2015 to November 27th, 2015

Daily Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM (as traffic allows) – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

NOTE – There will be no lane closures from 12:00 noon on Wednesday November 25th through 6:30 AM on Monday November 30th in observance of the Thanksgiving Day Holiday.

- **Night Work:**

- Night work is scheduled from Sunday night November 15th thru Wednesday morning at 5:00 AM in order to install overhead signs that cross the entire width of Route 2. These signs are located at the western limit of the project and also in front of 33 Cambridge Tpke/34 Cambridge Tpke.

- **Day Work:**

- **Eastbound:**

- Install guide signs
- Finish installing guard rail in various locations
- Install granite edging on triangular island at Sandy Pond Road and Exit 50

- **Westbound :**

- Continue installation of Stone Veneer at Retaining Wall #15.
- Install Guide signs

- **Crosby's Corner Intersection:**

- Install curbing at Crosby's Corner intersection
- Continue construction of stone wall along base of infiltration basin at Crosby's Corner



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Service Roads:

- Begin construction of Stone wall at Brooks Road and Horses Crossing
- Install chain link fence on top of concrete barrier along Red Maple Lane
- Finish installing wood guard rail at various locations on Emerson Road
- Install fence on top of Gabion Wall at Constructed Stormwater Wetlands 7 located at Red Maple Lane
- Continue re-construction of section of Service Road 4 (Mary's Way) near "The Commons" driveway