



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: February 10, 2014 to February 21, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

Note: There will be no work on the project on Monday February 17, 2014 in observance of President's Day holiday.

- **Night Work:**

No night Work is scheduled for this two week period.

- **Day Work:**

- Eastbound:**

- Contractor will continue to patch potholes at various locations.

- Westbound:**

- Contractor will begin installation of water main from Detention basin adjacent to Crosby's Corner to across the street from the Commons Driveway.
 - Contractor will continue installation of Drainage Pipe from Detention basin adjacent to Crosby's Corner to #34 Cambridge Turnpike.
 - Gas Company will continue installing 12" gas transmission line from Crosby's corner to #34 Cambridge Turnpike
 - Removal of subsurface ledge by controlled detonation at area between the detention basin at Crosby's Corner to #34 Cambridge Turnpike. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation. Three loud horn blasts indicates controlled detonation will occur in 5 minutes. Two loud horn blasts indicates controlled detonation will occur in 1 minute. One loud horn blast indicates controlled detonation has already occurred and all is clear.
 - Contractor will continue to patch potholes at various locations.

- Bedford Road:**

- No work scheduled at this location.

- Sandy Pond Road:**

- No work scheduled at this location.