



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: June 30, 2014 to July 11, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

NOTE – There will be no lane closures from 12:00 noon on July 3rd through 7:00 AM on July 7th due to the Independence Day Holiday.

- **Night Work:**

No Night Work is scheduled for this period.

- **Day Work:**

- Eastbound:**

- Contractor will continue forming and pouring concrete for Retaining Wall #11 located between Sandy Pond Road and Crosby's Corner.
 - Contractor will continue excavation, forming and pouring concrete at the retaining walls located at each corner of the proposed Bridge in the open area adjacent to Crosby's Corner.
 - Contractor will continue backfilling gravel behind Retaining Wall #11.
 - Contractor will install first section of Wildlife Crossing at Wall #11.
 - Contractor will continue installing stone veneer at face of Wall #3 located adjacent to Orchard Lane.
 - Contractor will install drainage pipes and structures in front of Wall #11.

- Westbound:**

- Contractor will continue forming and pouring footings and walls for Wall #6 located between Brooks Road and #40 Cambridge Turnpike.
 - Contractor will begin backfilling gravel behind Wall #6
 - Contractor will continue transporting processed gravel from westbound side of Route 2 at vicinity of detention basin adjacent to Crosby's Corner to the eastbound side at the bridge location.

- Bedford Road:**

- No work scheduled at this location.

- Sandy Pond Road:**

- No work scheduled at this location.