



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: August 25, 2014 to September 5, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 7:00 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

NOTE – There will be no lane closures from 12:00 noon on August 29th through 7:00 AM on September 2nd in observance of the Labor Day Holiday.

- **Night Work:**

- No Night Work is scheduled for this period.

- **Day Work:**

- Eastbound:**

- Contractor will continue forming and pouring concrete at Retaining Walls #16 and #13 located at the South corners of the proposed Bridge in the open area adjacent to Crosby's Corner.
- Contractor will continue excavation and forming for footings at Retaining wall #14 located at the northeast corner of the proposed Bridge in the open area adjacent to Crosby's Corner.
- Contractor will continue forming and pouring concrete backwalls at Bridge Abutments of the proposed Bridge.
- Contractor will haul gravel via one Route 2 eastbound lane between Sandy Pond Road and Crosby's Corner to backfill behind the western walls and Bridge abutment at the proposed bridge location adjacent to Crosby's Corner. For this operation there will be single lane closure eastbound from Sandy Pond Road to Crosby's Corner between the hours of 9:30 AM to 7:00 PM.
- Contractor will continue installing stone veneer at face of Wall #16 located at the SouthWest corner of the proposed Bridge Abutment.

- Westbound:**

- Contractor will continue installing gravel backfill behind Wall #6 located between Brooks Road and #40 Cambridge Turnpike.
- Contractor will begin installing subdrain in back and in front of Wall #6
- Contractor will begin installation of subdrain at proposed "Ramp D" located just before Crosby Corner Intersection.
- Contractor will continue transporting processed gravel from westbound side of Route 2 at vicinity of detention basin adjacent to Crosby's Corner to the eastbound side at the bridge location.
- Contractor will continue pouring footings and wall sections at Wall #2 located between Bedford Road and Brooks Road