



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: April 6, 2015 to April 17, 2015

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Day Work:**

- **Eastbound:**

- - Contractor will continue construction on Retaining Wall #8 adjacent to "The Commons" driveway. This wall will support Service Road 4 which will provide access to "The Commons".
 - Contractor will continue construction on Retaining Wall #4 located between Old Cambridge Turnpike and Orchard Lane.
 - Stone Veneer installation will continue on face of Wall #16 located at the SouthWest corner of the proposed Bridge Abutment.
 - Contractor will continue forming and pouring concrete barrier on top of Wall #11 located at off ramp between Sandy Pond Road and the proposed Bridge. Concrete Barrier also scheduled to be poured on top of Walls 13 and 16 located at the SouthWest and SouthEast corners of the new bridge.
 - Removal of subsurface ledge by controlled detonation at area adjacent to "The Commons" main driveway. Controlled detonations will take place between the hours of 10:00 AM and 2:00 PM and rolling roadblocks will be in effect during the detonation. Three loud horn blasts indicates controlled detonation will occur in 5 minutes. Two loud horn blasts indicates controlled detonation will occur in 1 minute. One loud horn blast indicates controlled detonation has already occurred and all is clear.
 - Drainage and Water Main installation is tentatively scheduled to be installed at proposed Service Road 5 location between Orchard Lane and Oak Knoll Road
 - Drainage scheduled to be installed at Ramp B located between "The Commons" and the new bridge.

- **Westbound:**

- - No work scheduled for the Westbound direction.