



**CONCORD TO LINCOLN**  
**Federal Aid Project Nos. CM-002S (311), HSI-002S (311) & STP-002S (311)**  
**Roadway Reconstruction and Related Work (Including 1 Bridge and 14 Retaining Walls)**  
**along a Section of Route 2 (Crosby's Corner Interchange)**  
**Contract Number No.71104 - Job Number 1172**

**Submitted: May 1, 2013**

**Project Update: 2 Week Look Ahead – May 6, 2013 to May 17, 2013**

**Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2**

**Typical Hours for Lane Closures – Eastbound – 9:30 AM – 5:30 PM; Westbound - 7:00 AM – 2:30 PM**

**All scheduled work could be extended or delayed due to inclement weather.**

- **Night Work is scheduled for the weeks of May 5 – May 17, 2013**  
Work includes the excavation of test pits to install drainage structures and sawcutting pavement across Route 2 in the vicinity of Brooks Road to Oak Knoll Road. For night time operations, there will be single lane closures eastbound and westbound between the hours of 8:00 PM to 6:00 AM.
  
- **Scheduled Day Work for the weeks of May 6 – May 17, 2013**
  - Eastbound:**
    - Continue temporary roadway widening on Route 2 eastbound from Old Cambridge Turnpike to area across from Brooks Road. Paving is scheduled for this area the week of May 6<sup>th</sup> through May 10<sup>th</sup>.
    - Continue temporary drainage work on Route 2 eastbound in the vicinity of Orchard Lane to Rockwood Lane.
    - Continue water main installation on Route 2 eastbound from House #73 to Oak Knoll Road.
    - Continue backfilling for Ramp A off at area just prior to Crosby's Corner
    - Continue Route 2 widening, construction of Stormwater Wetland Location #1, and re-alignment of Drake Park Road located at the intersection of Route 2 and Sandy Pond Road.
  
  - Westbound:**
    - Continue grubbing and begin road construction at Route 2 westbound Service Road locations between Brooks Road and ending just prior to Crosby's Corner.
    - Continue road construction at widening area on Route 2 westbound from the MassDOT Depot west of Crosby's Corner to Sandy Pond Road. Paving is scheduled for this area the week of May 6<sup>th</sup> thru May 10<sup>th</sup>.
  
  - Bedford Road:**
    - Continue earthwork off Bedford Road westerly for construction of a new service road. Continued removal of subsurface ledge by controlled detonation at this location for the week of May 6<sup>th</sup> thru May 10<sup>th</sup>. The Conservation trail adjacent to the new service road will be closed for the week due to the controlled detonations. No impacts to Route 2 traffic are expected; however, there may be intermittent traffic stops on Bedford Road.