



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: October 20, 2014 to October 31, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 6:30 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

Note: Route 2 Westbound traffic shift is tentatively scheduled to take place the week of October 20th to October 24th

- **Day Work:**

- **Eastbound:**

- Contractor will continue backfilling gravel at Retaining Walls #13 and #14 located at the East corners of the proposed Bridge in the open area adjacent to Crosby's Corner.
 - Contractor will continue installing stone veneer at face of Wall #16 located at the SouthWest corner of the proposed Bridge Abutment.
 - Contractor will continue excavation and forming for Wall #8 which will support Service Road 4.
 - Contractor will continue with the bridge deck construction.

- **Westbound:**

- Contractor will finish paving base course and binder course on Route 2 westbound widening from Bedford Road to Crosby's Corner.
 - After paving, traffic markings will be painted in preparation of the Route 2 Westbound Traffic shift.
 - After traffic markings are painted, the Route 2 Westbound traffic will be shifted onto the newly paved road widening area from Bedford Road to Crosby's Corner
 - After traffic shift occurs, contractor will close off median area (former westbound lanes) with concrete barriers and begin excavating this location.
 - Contractor will continue to install water main at Service Road 1 location between Brooks Road and #34 Cambridge Turnpike
 - Contractor will grade gravel road at Service Road 1 location between Brooks Road and #34 Cambridge Turnpike