



Concord/Lincoln
Route 2/Crosby's Corner Reconstruction
Two Week Look Ahead Schedule

Construction Period: July 14, 2014 to July 25, 2014

Daily Right Lane Closures Eastbound and Westbound will be deployed in work zones along Route 2.

Typical Hours for Lane Closures – Eastbound: 9:30 AM – 5:30 PM; Westbound: 7:00 AM – 2:30 PM.

All scheduled work could be extended or delayed due to inclement weather.

- **Night Work:**

- Gas company night work is scheduled for this two week period. Work includes installing a gas line across Route 2 in the vicinities of 33, 73 and 109 Cambridge Turnpike. For this operation there will be single lane closures eastbound and westbound from Bedford Road to Crosby's Corner between the hours of 9:00 PM to 6:00 AM.
- Construction night work is scheduled to begin the week of July 21st. This work includes hauling gravel via one Route 2 eastbound lane between Sandy Pond Road and Crosby's Corner to backfill behind the western walls and Bridge abutment at the proposed bridge location adjacent to Crosby's Corner. For this operation there will be single lane closure eastbound from Sandy Pond Road to Crosby's Corner between the hours of 9:00 PM to 6:00 AM.

- **Day Work:**

- **Eastbound:**

- Contractor will continue excavation, forming and pouring concrete at the retaining walls located at each corner of the proposed Bridge in the open area adjacent to Crosby's Corner.
- Contractor will continue backfilling gravel behind Retaining Wall #11 located between Sandy Pond Road and Crosby's Corner.
- Contractor will continue installing stone veneer at face of Wall #3 located adjacent to Orchard Lane.
- Contractor will install drainage pipes and structures in front of Wall #11.

- **Westbound:**

- Contractor will continue forming and pouring footings and walls for Wall #6 located between Brooks Road and #40 Cambridge Turnpike.
- Contractor will begin backfilling gravel behind Wall #6
- Contractor will continue transporting processed gravel from westbound side of Route 2 at vicinity of detention basin adjacent to Crosby's Corner to the eastbound side at the bridge location.
- Contractor will begin excavation for wall footings at Wall #2 located between Bedford Road and Brooks Road